

CONSTRUCCION ACERAS Y CONTENES AV. LAUREANO CANTO					08 Aug '21							01 Aug '21							25 Jul '21							18 Jul '21						
Task Name	Duration	Start	Finish	Predecessors	F	S	S	M	T	W	T	F	S	M	T	W	T	F	S	M	T	F	S	M								
1 CONSTRUCCION ACERAS Y CONTENES SAN	108 days	Fri 16-07-21 8:00 AM	Sun 31-10-21 5:00 PM																													
TRAMO 1																																
2 TOPOGRAFIA	48 days	Fri 16-07-21 8:00 AM	Wed 01-09-21 5:00 PM																													
3 CONSTRUCCION DE CONTENES	48 days	Fri 16-07-21 8:00 AM	Wed 01-09-21 5:00 PM																													
4 CONSTRUCCION DE ACERAS ESTAMPADAS	30 days	Fri 16-07-21 8:00 AM	Sat 14-08-21 5:00 PM																													
5 CONSTRUCCION DE ACERAS ESTAMPADAS	30 days	Fri 23-07-21 8:00 AM	Sat 21-08-21 5:00 PM	4SS+7 days																												
6 CONSTRUCCION DE IMBORNALES	10 days	Mon 26-07-21 8:00 AM	Wed 04-08-21 5:00 PM	4SS+10 days																												
7 CONSTRUCCION DE BADENES	4 days	Sun 22-08-21 8:00 AM	Wed 25-08-21 5:00 PM	5																												
8 JARDINERIA	7 days	Thu 26-08-21 8:00 AM	Wed 01-09-21 5:00 PM	7																												
TRAMO 2																																
9 TOPOGRAFIA	48 days	Sun 15-08-21 8:00 AM	Fri 01-10-21 5:00 PM																													
10 CONSTRUCCION DE CONTENES	48 days	Sun 15-08-21 8:00 AM	Fri 01-10-21 5:00 PM	11SS																												
11 CONSTRUCCION DE ACERAS ESTAMPADAS	30 days	Sun 15-08-21 8:00 AM	Mon 13-09-21 5:00 PM	4																												
12 CONSTRUCCION DE ACERAS ESTAMPADAS	30 days	Sun 22-08-21 8:00 AM	Mon 20-09-21 5:00 PM	11SS+7 days																												
13 CONSTRUCCION DE IMBORNALES	10 days	Wed 25-08-21 8:00 AM	Fri 03-09-21 5:00 PM	11SS+10 days																												
14 CONSTRUCCION DE BADENES	4 days	Tue 21-09-21 8:00 AM	Fri 24-09-21 5:00 PM	12																												
15 JARDINERIA	7 days	Sat 25-09-21 8:00 AM	Fri 01-10-21 5:00 PM	14																												
TRAMO 3																																
16 TOPOGRAFIA	48 days	Tue 14-09-21 8:00 AM	Sun 31-10-21 5:00 PM																													
17 CONSTRUCCION DE CONTENES	48 days	Tue 14-09-21 8:00 AM	Sun 31-10-21 5:00 PM	18SS																												
18 CONSTRUCCION DE ACERAS ESTAMPADAS	30 days	Tue 14-09-21 8:00 AM	Wed 13-10-21 5:00 PM	11																												
19 CONSTRUCCION DE ACERAS ESTAMPADAS	30 days	Tue 21-09-21 8:00 AM	Wed 20-10-21 5:00 PM	18SS+7 days																												
20 CONSTRUCCION DE IMBORNALES	10 days	Fri 24-09-21 8:00 AM	Sun 03-10-21 5:00 PM	18SS+10 days																												
21 CONSTRUCCION DE BADENES	4 days	Thu 21-10-21 8:00 AM	Sun 24-10-21 5:00 PM	19																												
22 JARDINERIA	7 days	Mon 25-10-21 8:00 AM	Sun 31-10-21 5:00 PM	21																												



CONSTRUCCION ACERAS Y CONTENES AV. LAUREANO CANTO

[illegible]

CONSTRUCCION ACERAS Y CONTENES AV. LAUREANO CANTO

[illegible]



Project: Project1 Date: Fri 16-07-21 11:03 AM	Task	Inactive Task	Manual Summary Rollup	External Milestone
	Split	Inactive Milestone	Manual Summary	Deadline
	Milestone	Inactive Summary	Start-only	Progress
	Summary	Manual Task	Finish-only	Manual Progress
Project Summary		Duration-only	External Tasks	